Bar Chart for Developments works to be under taken in Ward No.05 of BBMP around Solid Waste Disposal Processing units Bellahalli, Bagaluru and Kattigenahalli Byatarayanapura Constituency.

Bill: Second and Part Bill

Sl.No	Description of work	% Completed	Progress Chart				
			20%	40%	60%	80%	100%
1	Removing and refixing stone slabs of drains and pointing in CM (1:3) (P.No-27,I No-5.33,KPWD SR 2018-19)	100					
2	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil	80					
3	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing	100					
4	KSRB 4-1.2 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and	97					
5	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with	60					
6	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending,	70					
7	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel	80					

TEAM CONSULTANTS

Consultant

Asst. Executive Engineer
Project Division
[illegible] Zone
BBMP, Bangalore - 92

Sl.No	Description of work	% Completed	Progress Chart
			20% 40% 60% 80% 100%
8	Providing and Fixing pre cast covering Slab 100mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel	80	
9	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers,	75	
10	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap /	78	
17	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to	28	
18	KSRRB M600-1.Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size	59	
19	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360	45	
E-1	KSRB 5-11 : Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not lessthan 1800	70	
E-2	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite	75	

TEJAS CONSULTANTS

Consultant

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Sl.No	Description of work	% Completed	Progress Chart				
			20%	40%	60%	80%	100%
E-3	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively	72					
E-4	KSRRB 300-Compaction KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in	80					
E-5	KSRRB M300- Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved	73					
E-6	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of	74					

TETHYS CONSULTANTS

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Consultant